

PAYMENT TO CONTRACTORS FOR CONSTRUCTION OF
VESSELS FOR THE NAVY.

LETTER

FROM

THE SECRETARY OF THE NAVY,

TRANSMITTING,

Pursuant to House resolution of the 11th instant, information relating to payments made to contractors for construction of vessels for the Navy on account of speed, etc.

OCTOBER 19, 1893.—Referred to the Committee on Naval Affairs and ordered to be printed.

NAVY DEPARTMENT,
Washington, October 18, 1893.

SIR: Referring to the resolution of the House of Representatives, dated the 11th instant, calling upon this Department for information relating to payments made to contractors for the construction of vessels for the Navy on account of speed developed by such vessels upon trial in excess of the contract requirements, I have the honor to inclose herewith a joint report, in relation to the matter, of the chiefs of the Bureaus of Construction and Repair and Steam Engineering, which, it is believed, contains full information concerning all the matters comprehended in the resolution.

Very respectfully,

H. A. HERBERT,
Secretary of the Navy.

THE SPEAKER OF THE HOUSE OF REPRESENTATIVES.

NAVY DEPARTMENT,
Washington, D. C., October 16, 1893.

SIR: (1) In reply to the Department's indorsement of the 11th instant on the resolution of the House of Representatives calling for information as to the amount paid contractors as premiums for increased speed, we respectfully submit the following:

(2) The accompanying Table I gives the amount of premium paid or due on account of increased speed for naval vessels which have been tried under speed requirements.

2 PAYMENT TO CONTRACTORS FOR VESSELS OF THE NAVY.

The total amount is \$690,000.

Of this amount

| | |
|---|-----------|
| The Wm. Camp & Sons Ship and Engine Building Company received..... | \$300,000 |
| Union Iron Works received..... | 100,000 |
| The Columbian Iron Works and Dry Dock Company are entitled to | 150,000 |
| Bath Iron Works are entitled to | 95,000 |
| The S. L. Moore & Sons Company are entitled to | 45,000 |

(3) Table II gives a list of the vessels which have been tried under requirements for horse power.

(4) The total amount of money paid contractors on these trials, less that deducted for penalties on account of failure to develop the required power, was \$120,094, distributed as follows:

| | Premiums. | Penalties. |
|--|------------|------------|
| The Wm. Cramp & Sons Ship and Engine Building Co | \$183, 124 | |
| Union Iron Works | | \$66, 607 |
| N. F. Palmer, jr., & Co..... | 4, 062 | |
| Columbian Iron Works and Dry Dock Co..... | | 485 |
| Total | 187, 186 | 67, 092 |

Excess of premiums over penalties, \$120,094.

(5) The pressure carried on the boilers of the *Bancroft* was 7 pounds greater than the pressure which they were designed to carry in continuous service; 10 pounds greater on the *Detroit*; 15 on the *New York*; 3 on the *Machias*, and 1 on the *Castine*. The increase on the two latter is insignificant, and may be neglected. The excess in the case of the *Bancroft* is less than 5 per cent, which we believe to be within the limits of precision of the steam gauges.

(6) In the case of the *New York*, although the pressure on the boilers was 15 pounds more than they will carry in service, this had no effect on the final result, because the steam was throttled at the engine. The same result might have been obtained by carrying the steam at 160 pounds in the boilers and opening the throttle wide at the engine.

(7) In the case of the *Detroit*, where the pressure was 10 pounds in excess, it was necessary to carry the higher pressure in the boiler in order that the engines might work off all the steam the boilers would furnish. By making modifications in the screws, altering the pitch, surface, and diameter, the engines would without doubt work off all the steam the boilers could furnish at 160 pounds, and the ship would probably make more speed than she did on this trial.

(8) In all these trials it has been the custom of the Department to allow the contractors a great deal of latitude in running the engines, as upon them devolves the responsibility for a failure of any kind or for an unsuccessful trial, and their methods have not always been those the Department would follow to attain the same result.

(9) The first trial of the *Baltimore* was unsuccessful, she falling short about 22 horse power. The contractors thought they could do better on a second trial, which was allowed them. After making a number of alterations in the machinery, the second trial was made two months after the first one, when the horse power developed was upwards of a thousand more than that required.

(10) The boilers of these ships have been designed with a large factor of safety, and have been tested to a pressure of 250 pounds per square inch. Every piece of metal in them had been subjected to the most rigid inspection, and the work has been carefully supervised as it

progressed, and so far as their strength is concerned there need be no misgivings.

(11) In powering our ships it has been the practice of the Department to give them ample boiler power, for it is in this respect that foreign war vessels are most deficient, so much so that Great Britain has deemed it unwise to subject the prototype of the *New York* and a number of other vessels to a test under full power with forced draft. That our practice has been a wise one may be inferred from the fact that we have yet to record a failure of one of our boilers on trial.

(12) It is our belief that such a practice has not resulted in giving contractors large premiums for increased speed; it has rather had the effect of getting lower bids than would have been possible had the power been barely sufficient for the contract speed; for contractors, in making their estimates, must, if they are anxious to get the contract, take into consideration the probability or the certainty of a premium for increased speed and adjust their bids accordingly. This point is amply illustrated in the case of the *Detroit* and two sister ships. When the first bids for their construction were opened it was found that all of them were greater than the amount appropriated by Congress. This was because the speed required was 18 knots, the contractors believing that even with a slightly greater speed there was no money in them. The Department accordingly reduced the requirement to 17 knots, keeping the same specifications for construction, which was equivalent to increasing the appropriation \$100,000, and the bids received showed that at least one of the bidders had figured on a speed of more than 18 knots an hour and consequent premium.

(13) Finally, we do not believe that any increase of speed has resulted from the increased boiler pressure carried on the vessels in question. When the designs were made it was contemplated that the pressure at the engine would be 160 pounds on trial. In the *Machias* it was 160, in the *Castine* 159, in the *Bancroft* 163, in the *Detroit* 163, and in the *New York* 169. In the latter case the engine throttle valves were partially closed; if they had been run wide open the pressure in the boilers would probably have been less than 160 pounds, but there would have been no difference in the speed maintained. In the case of the *Bancroft* and *Detroit* premiums were paid on a basis of 14.25 and 18.50 knots, respectively, and as they made 14.37 and 18.71 knots, the contractors gained nothing by carrying three pounds additional pressure.

Very respectfully,

PHILIP HICHBORN,
Chief Constructor, U. S. Navy,
Chief of the Bureau of Construction and Repair.
GEO. W. MELVILLE,
Engineer in Chief, U. S. Navy,
Chief of the Bureau of Steam Engineering.

The SECRETARY OF THE NAVY,
Navy Department, Washington, D. C.

4 PAYMENT TO CONTRACTORS FOR VESSELS OF THE NAVY.

TABLE I.—*Naval vessels tried under a requirement for speed.*

| Name of ship. | Date of— | | | Speed in knots. | |
|---------------------|----------------|---------------------------------------|------------------------|-----------------|-----------------------------------|
| | Trial. | Law author- izing construction. | Law fixing premium. | Trial. | In excess of that required. |
| Philadelphia | June 25, 1890 | Mar. 3, 1887 | Mar. 3, 1887 | 19.68 | 0.68 |
| San Francisco | Aug. 27, 1890 | ...do | ...do | 19.52 | 0.52 |
| Bancroft | Jan. 26, 1893 | Sept. 7, 1888 | Sept. 7, 1888 | 14.37 | 2.37 |
| Detroit | Apr. 17, 1893 | ...do | ...do | 18.71 | *1.71 |
| New York | May 22, 1893 | ...do | ...do | 21.00 | 1.00 |
| Machias | June 10, 1893 | Mar. 2, 1889 | Mar. 2, 1889 | 15.46 | 2.46 |
| Castine | Sept. 15, 1893 | ...do | ...do | 15.62 | 2.62 |
| Vesuvius | May 10, 1890 | Aug. 3, 1886 | | 21.646 | 1.646 |

| Name of ship. | Premium. | | Steam pressure. | | Duration of trial. |
|---------------------|-----------|-----------------------|--------------------|------------------------|---|
| | Earned. | To whom paid. | In boilers. | For which designed. | |
| Philadelphia | \$100,000 | William Cramp & Sons. | <i>Pounds.</i> 160 | <i>Pounds.</i> 160 | Four hours. |
| San Francisco | 100,000 | Union Iron Works. | 135 | 135 | Do. |
| Bancroft | 145,000 | S. L. Moore & Sons. | 167 | 160 | Do. |
| Detroit | 1150,000 | Columbian Iron Works. | 170 | 160 | Do. |
| New York | 200,000 | William Cramp & Sons. | 175 | 160 | Do. |
| Machias | 145,000 | Bath Iron Works. | 163 | 160 | Do. |
| Castine | 150,000 | ...do | 161 | 160 | Do. |
| Vesuvius | None | | 160 | No record. | Two runs over a 2.05 knot course. |

*The original advertisement for the construction of the *Detroit* called for a speed of 18 knots on trial. The bids received were greater than the appropriation, and the vessel was again advertised the speed requirement being reduced to 17 knots. This had the effect of increasing the amount of the appropriation by \$100,000; so that the premium paid is virtually \$50,000.

†This premium has not yet been paid and is subject to the approval of Congress.

‡This premium has not yet been paid.

TABLE II.—*Naval vessels tried under a requirement for horse power.*

| Name of ship. | Date of— | | | Indicated horse power. | | |
|------------------|----------------|---|------------------------|------------------------|-----------------------------------|--------------------------------|
| | Trial. | Law author- izing construc- tion. | Law fixing premium. | Trial. | In excess of that required. | Less than that required. |
| Dolphin | May 28, 1885 | Mar. 3, 1883 | None | 2,240 | | 60 |
| Atlanta | Apr. 13, 1887 | ...do | None | 3,345 | | 155 |
| Boston | Sept. 6, 1887 | ...do | None | 3,780 | 280 | |
| Chicago | Dec. 22, 1887 | ...do | None | 5,084 | 84 | |
| Yorktown | Feb. 13, 1889 | ...do | Sept. 7, 1888 | 3,398.25 | 398.25 | |
| Charleston | Aug. 23, 1889 | ...do | Sept. 7, 1888 | 6,666.16 | | 333.84 |
| Baltimore | Sept. 14, 1889 | { Aug. 3, 1886 | ...do | 8,977.88 | | 22.12 |
| Petrel | Nov. 15, 1889 | | | 10,064.42 | 1,064.42 | |
| Newark | Aug. 19, 1889 | Mar. 3, 1885 | ...do | 1,095.15 | | 4.85 |
| Concord | Dec. 22, 1890 | { Mar. 23, 1885 | ...do | 8,868.57 | 368.57 | |
| Bennington | Jan. 13, 1891 | | | 3,404.53 | 4.53 | |
| Monterey | Apr. 2, 1891 | ...do | ...do | 3,436.09 | 36.09 | |
| | Jan. 5, 1893 | ...do | ...do | 5,072.77 | | 327.23 |

| Name of ship. | Premium earned. | Penalty imposed. | To or by whom paid. | Steam pressure. | | Duration of trial. |
|------------------|--------------------|---------------------|--------------------------|-----------------|------------------------|-----------------------|
| | | | | In boilers. | For which designed. | |
| Dolphin | | None | | 86 | 90 | Six hours. |
| Atlanta | | None | | 89 | 90 | Do. |
| Boston | None | | | 87 | 90 | Do. |
| Chicago | None | | | 90 | 90 | Do. |
| Yorktown | \$39,825 | | William Cramp & Sons. | 160 | 150 | Four hours. |
| Charleston | | \$33,884 | Union Iron Works. | 91 | 90 | Do. |
| Baltimore | { | Contractors | allowed another trial. | 122 | 135 | Do. |
| Petrel | 106,442 | | William Cramp & Sons. | 135 | 135 | Do. |
| Newark | | 485 | Columbian Iron Works. | 90 | 100 | Do. |
| Concord | 36,857 | | William Cramp & Sons. | 162 | 160 | Do. |
| Bennington | 453 | | N. F. Palmer, Jr., & Co. | 164 | 160 | Do. |
| Monterey | 3,609 | | ...do | 166 | 160 | Do. |
| | | 32,723 | Union Iron Works. | 155 | 160 | Do. |