## MESSAGE

PROM

# THE PRESIDENT OF THE UNITED STATES,

TRANSMITTING

## A STATEMENT

OF

THE EXPENDITURES UPON THE PUBLIC BUILDINGS,

AND

AN ACCOUNT OF THEIR PROGRESS,

FOR

THE YEAR 1818.

FEBRUARY 16, 1818.

Printed by order of the Senate of the United States.

WASHINGTON:

PRINTED BY E. DE KRAFFT.


1818.

## To the Senate of the United States.

In compliance with a resolution of the 28th January last, I now transmit to the Senate a statement of the expenditures upon the public buildings, and an account of their progress, for the year one thousand eight hundred and eighteen.

JAMES MONROE.

Washington, February 13th, 1819.



Office of Commissioner of Public Buildings, February 10, 1818.


SIR,

In obedience to a resolution of the Senate of the United States, passed the 28th ult. I enclose a statement of the expenditure upon the public buildings during the year one thousand eight hundred and eighteen, marked A; also a report and estimate for the capitol, marked B; and of the President's house, marked C.

All which is respectfully submitted.

SAMUEL LANE, Commissioner Public Buildings.

President of the United States.



#### A.

Abstract of Disbursements made by Samuel Lane, Commissioner of Public Buildings, during the year 1817.

#### CAPITOL.

1,091 tons 10	feet 2 incl	nes free	stone		\$ 11,369	98		
1,179,675 har	d brick			-	11,157	64		
317,011 feet o	f lumber	-	00		6,995	79		
All other mate	rials,	-			8,752	47		
Labor, includi	ng marble	quarry		-	113,748	03		
Incidental			<b>G</b> re	•	7,631	20		
					-		159,655	11

#### PRESIDENT'S HOUSE.

1,015 tons 4 fe	et fre	e sto	ne	-		10,927	48	
202,149 hard h	rick	•	- 4	. 0		2,121	15	
168,340 feet o	f lum	ber				5,881	07	
All other mate	rials	•	-	•		6,354	68	
Labor -	- "		-	-		74,933	26	
Facidental	•	•	•	•	•	8,963	14	
							-	109,18

\$268,835 89

Errors excepted.

SAMUEL LANE,

Commissioner Public Buildings.

Washington, February 10, 1818.

B.

Samuel Lane, Esq.
Commissioner of the Public Buildings U. S.
SIR.

Since the time when I entered upon the duties of surveyor of the capitol United States, I have been occupied in examining into the state of the building, and in viewing the original plans and designs for the work already commenced. Great progress having been made towards rebuilding the north and south wings, it will be necessary to complete them according to the designs already adopted, and on the foundations already made; from a knowlege of the plans, and from the view of the work as far as it has advanced, I have no doubt that the public rooms of Congress will be very splendid, and exhibit favorable specimens of correct taste, and of the progress of the arts in our country. I have been engaged in preparing drawings for the central of the capitol, and hope soon to be able to present several designs to the President of the United States, from which he may select the one he may most approve for computing the building.

Agreeable to your desire, I have taken measures to obtain as correct an estimate as circumstances will allow, of the probable expenses of finishing the two wings. Statements have been given me from those at the head of each branch of business, which have enabled me

to present the following:

## Of the work prepared and materials on hand.

A large quantity of free stone is prepared for finishing the Representatives' room; and the marble stairs and back stairs of the north wing, are ready to be laid as soon as the season will permit. The dome of the north wing is ready for the copper covering, and the frame of that of the south wing is two thirds prepared. All the window frames and sashes are made, and great part of the doors. A sufficient quantity of copper for the roofs is on hand; and of glass for the windows, and about 100 000 feet of boards and plank, and 30,000 feet of scantling and timber.

It is estimated that about 400 tons of free stone are wanted, viz.

for the Representatives' room:

For architrave -	•			0		6 8	tones
freeze -	•		•		•	7	do.
cornice, first bed				4	•	15	do.
do. upper cou	rse	•				12	do.
blocking in the circ						26	do.
do. straight						25	do.
gallery wall	•					161	do.
cupola, north wing		•	•			160	do.
plinth of ballestrade	e, bo	oth wi	ngs		•	189	do.
ballustres	OF TOWNSON	do.			•	240	do.
work above do.			•			100	do.
						-	
						941	stones

Twenty-two stone cutters are employed, who could complete the above stone in seven months, the expense of which would be \$8,400 Laborers attendance 1,092 Cost of stone, 400 tons, at \$13 25 5,300 Setting the above in place 3,000 3,500 do. what is now prepared 35 additional steps to back stairs, 500 30,000 feet of pavement for floors of both wings, part of marble, part of stone 15,000 Setting 22 marble columns and 4 pilasters, with their bases and capitals, at \$45 1,170 Two iron bands for blocking, course, 486 feet, 5 lbs. each ft. at 62 1 2 P. 303 75 Stairs at each end of gallery, at \$200 400 338,685 75

## Estimate of Carpenters' work on north wing.

18	windows, finishe	d comp	olete, at	\$80	1,440	
20	do.	do.		75	1,500	
17	do.	do.		40 1	0 681	70
100	doors, with jam	bs, sof	fets, gr	ounds,		
	&c. at \$32				3,200	
4,025	feet of grounds,	base of	plinth,	at 36 ct	s. 1,449	
2,840	feet of ceiling of					
	be pannelled, o	offers	omplet	e, at \$1	2,340	
360	feet circular sash	es and	frames	at	75 270	
168	feet of blinds, a	t \$60			- 96	
	Mahogany hand			-	- 300	
	Fixtures, platfor	ms for	seats. 8	c. Se-		
	nate room	, •		1/4	1,000	1

[109]	10			
	Jobs of Carpenters work to assist stone cutters, masons, &c	500 000 000	14,776	70
	Coppering the Roof.			
	Coppering in 100%			
400	lbs. block tin for do. at 40 yds. coarse linen under the copper at 15	008 88 160 786 60 200	4,155	48
	Plastering.			
400 50	yds. plastering and cornice, at 50 cts. 16, casks lime, \$2 50 1, tons plaster of paris 16 -	,000 ,000 800 200	18,000	
	Brick Work.			
50	M. bricks, laid in arches, morter included, at \$20		1,000	
	Painting.		41/000)	
661	lights of glass, set in sashes, at 30 cts. lbs. lead for sash weights 10 Iron cramps for stone masons, and	197 198 40 550 400	\$,345 41,277	-

## Estimate of expense of finishing south wing.

## Carpenters' Work.

	ishing and putting up the external and			
	ternal domes and roofs, ready for cop-	\$3,500		
9 54 5	feet grounds, base, subbase, and	%)J,300		
0,010	plinths, at 36 cts.	1,264	40	4
14	windows, finished complete, at \$30	1,120		
	do. do. 82	984		
14		630		
24	door jambs, linings, soffets, &c. S2	786		
	Fixtures in Representatives' room	2,000		
3,500	feet of gwind centering at 12 cts.	420		
2	mahogany doors, at \$25	. 50	40 800	
			<b>— 10,736</b>	40
	Copper Work.			
17.699	lbs. copper to be laid, at 17 cts.	3,088	88	
	lbs. block tin 40 -	160	00	
	yds. coarse linen, under copper, 15 cts.	786	60	
	Laborers casting copper, &c.	200		
To the second			4,235	48
	Plastering.			
32,000	yds. of plastering and cornice, at 50 c.	16,000		
	tons plaster of paris, at \$16 -	400		
	casks lime, at \$2 50 bushels of hair, at 20 cts	1,000		
2,000	business of hair, at 20 cts.	200	47 600	
			<b>—</b> 17,600	
The Wall	Brick Work.			
100	M. bricks, laid in ground arches, at S20	)	2,000	
	Painting.			
6,591	yds. of 3 coat painting, outside and in-			
	side of domes, at 33 cts	2,197		
500	lights of sashes glazed, at 30 cts.	1,500		
5,500	lbs. lead for sash weights, 10 -	550		
	Nails, sprigs, glue, &c	600		
			- 3,497	
	Sandrama Control of the Control of t			

20 laborers to aid in work on both wings, at \$300 - - - - \$6,000 \$,000 lbs. iron bands for dome, and cramps for stone work at, 17 cts. - - - 510

## Of Marble Calumns, Pilasters, &c.

There are 18 columns and 4 pilasters in hand, of which 3 columns and 2 pilasters are completely finished—2 columns in hand, polishing, and others in various stages of finishing. The stone cutting work of all is done, except 5 pieces of columns and one pilaster, now at the quarry. Four columns are not yet taken out of the block. It is estimated, that all the columns for the Senate and Representatives' rooms, may be finished by August next.

	Expenses necessary to finish them	\$28,000
	Marble Chimney Pieces.	
20	for committee room, at \$80 - 1,600	
20	for do. at 100 - 2,000	
10	for principal rooms 200 - 2,000	
	marble door cases at entrance of Repre-	
	sentatives' and Senate rooms - 1,000	
16	marble pilasters in upper circular wall of	
	Senate chamber, at \$200 - 3,200	The second
		9,800
	Carving.	
20	cinctures of marble to columns, at \$100 2,000	
	bases to do. 100 1,100	
12	Corinthian capitals, 200 2,400	
	Ionic do 166 1,982	
		- 7,482
	Sculpture of alogonical figures of emblematic bas relief, &c. it is impossible to estimate the cost of separate figures, but the expense of the artists now employed for one year,	
	exclusive of materials, will be	8,000
		\$53 282

#### RECAPITULATION.

Estimat	e of stone work, -		38,665	00
Do.	of work on north wing,		41,277	
Do.	do. on south wing,		44,578	88
Do.	of marble colums, carving a	nd sculp-		
	tured figures, -		53,282	00
			8177,303	46
			Control of the Contro	-

The above estimate is exclusive of the piazza, which I find by the plan is intended to be attached to the north and south ends of the building, and being wholly of stone, will probably cost 50,000 dollars. As these piazzas may be built at any future time, I propose to omit proceeding the ensuing season, but to bestow the labor that they would require on the foundations and walls of the centre.

Respectfully submitted,

### CHARLES BULFINCH,

Surveyor Capital U. States.

February 5th, 1818.

C.

Samuel Lane, Esq.

Commissioner of Public Buildings.

SIR,

Report of James Hoban, Architect and Superintendant of the President's House, of the work necessary to the completion of that building, and the offices thereto attached, comprised under the following heads, viz:

To 1161 sheets of copper groving and laying on roof of the house, 12 pounds to the sheet, 16,254 pounds,			
at 20 cents,	\$3,250	80	
To 6000 feet run of strips screwed to roof, at 8 cents,	480	00	
To 24 lights mahogany sash, for elliptic room, chamber			
story, at 150 cents,	36	00	
To 24 lights glass and glazing, 18 by 28 inches, at 250 cts.	60	00	
To 21 marble chimney pieces, fitting and setting, at \$20,	420	00	
To 8,953 yards painting on wood, inside and outside,			
at 10 ceuts,	895	30	
To 2,500 yards bagging, to lay under copper, at 10 cents,	250	00	
	\$5.392	10	

### The following items were not included in former Estimates.

To 1272 yards paving round the house, brick on edge,		
at 75 cents,	\$957	00
To 510 feet run of curb stone, faced and laying, at 100 cts.	510	00
To 990 yards plain painting on walls and ceiling of hall		
and elliptic, at 20 cents,	198	00
To 271 yards painting walls and circling of elliptic room		
compartments, at 200 cents,	540	00
To 720 yards painting walls and circling of hall in com-		
partments, at 200 cents,	1440	00
	5-0	
	\$3,645	00

Of the Drawing Room, forty by eighty feet—twenty feet six inches elevation between the floor and ceiling, not included in former Estimates.

To 3200 feet of flooring to drawing room, at 10 cents, To 796 Venetian blinds of mahogany, in two heights, at	<b>E</b> 320	00
150 cents,	1194	00
To 414 filling shutters and wall linings, at 70 cents, - To 240 feet framed backs and elbows to windows, at	289	00
	06	00
40 cents,	96	DESTRUCTION OF THE PERSON OF T
To 970 grounds sunk. spalyd. and ground. at 12 1-2 cents,	121	
To 370 feet architrace, moulded and sunk face, at 30 cts.	111	00
To 690 feet dedo. pamel. in compartments and saffets, at		
50 cents,	345	00
To 400 feet base plinth and subbase, at 30 cents,	120	00
To 810 yards painting on walls, plain, at 25 cents,	202	50
To 810 yards plastering walls and ceiling for painting, at		
55 cents,	405	00
To 614 yards painting on wood work, at 20 cents,	122	80
To 600 superficial of stucco cornice, enriched, at 150 cts.	900	
To 810 yards painting walls and ceilings in compartments,		00
at 200 cents.	1620	00
	156	
To 2600 feet clear Susquehanna pine plank, 6-4, at 6 cts.		
To 2750 feet clear do. do. 4-4, at 4 cts.	110	
To 9 setts of pivots to hang Venetian blinds, at \$4,	36	00
To 56 feet mahogany border to hearths of fire place, at		
50 cents,	28	00
	\$6,177	35

## Of the Offices East and West of President's House,

761 sheets of copper, 14 pounds to the sheet, 10,654		
pounds, at 40 cents,	\$4 261	60
10,654 pounds groving and laying, at 20 cents,	2,130	80
830 feet of entablature to colonades, at 20 cents, -	166	00
1,040 feet casing and brackets, at 20 cents,	203	00
6,656 feet top floor and bearers, at 10 cents,	665	60
236 feet circular window frames, at 50 cents,	118	00
97 strong gate frames, to north gateways, at 50 cts.	48	50
200 feet of jambs and soffets to doors, at 40 cents, -	80	00
340 feet single architrace, at 12 cents, -	40	80
132 feet strong gate framed and pannelled, at 50 cents,	66	00
1,205 yards painting three coats on wood, at 33 1-3 cts.	401	66
392 feet glazing to circular sashes, at 60 cents,	235	20
153 yards paving colonade, brick on the flat, at 50 cts.	76	50
392 feet circular sash to window of colonade, at 75 cts.	294	00

1,803 yards plastering walls and ceilings, at 40 cents,	\$721	20
5,000 feet of 6-4 flooring plank, for top floors, at 6 cents,	300	00
8 locks at 100 cts. 7 pair of hinges, at 50 cts.	11	50
10 do. 250 cts. 10 do. at 50 cts.	30	00
4 pair of gate hinges, at 300 cts.	12	00
	-	-

\$9,867 30

# Of the South Portico—the foundation is kild, and the Arcade of the basement is nearly ready to set.

565 tons of free stone for columns, entab-					
lature, &c. at \$13 50,	\$7,627	50			
851 feet cube of Baltimore, Philadelphia,					
or New York marble steps, at 275					
cents.	2,540	95			
662 feet of marble paving, at 150 cents,	993				
10 tons of free stone for arches, at \$13 50,	135				
3,498 feet work on circular plain face, at 60	103	00			
cents, - "	2,098	80			
1,490 circular moulded work, at 150 cents,	2,235				
6 columns capital, Ionic order, at \$230,	1,380		GAC ONA	EE	
			\$16,809	DD	
23 thousand bricks for backing of walls,					
&c. at \$13 50,	310	50			
14 thousand bricks in ground arches, at			No. of the last		
\$20	280	00			
Setting 15 per ct. on \$16,809 55,	2,521	S. D. William			
Iron and lead entablature, \$200 00	-,				
Digging foundation, and masonry, 165 00					
Setting steps and setting iron rail-					
ing horizontally, - 800 00					
ing nonzontany,	1,165	00			
	1,103	00	4,276	02	
			4,210	20	
Amount of stone and brick work			Q04 006	10	
Amount of stone and brick work,			821,086	40	
				on the last co	
			2021		
114 sheets copper, 14 pounds each, 1596					
pounds, at 40 cents,	638				
1,596 pounds groving and laying, at 20 cts.	319	20			
1,200 feet strong framing and boarding, at					
12 cents,	144	00			1
880 feet of circular ceiling, at 12 cents,	105	60			
1,500 feet 5.4 plank flooring under copper,					
at 6 cents	00	00			

1,000 feet square scantling, at 6 cents, 99 yards plaistering, circular, at 50 cents,	60 49	7 50		
190 feet run of iron railing to steps, plat- forms and portico, at \$6,	1110	00	2,546	70
Amount of south portico,	y 20113 S	5	325 633	18

## Of the north Portico.

To 159 1.3 tons of free stone at \$13 50, To 463 tons of large free stone columns and	8 2,151		
entablature, at \$ 14, To 266 feet cubic of Baltimore, Philadelphia,	6,132	00	
or New York marble, at 275 cents, To 665 feet work on marble steps, &c. at 175	731	50	
cents,	1,163	75	
To 6,750 feet moulded work on entablature, &c. at 110 cents,	7,425	00	
To 665 feet of marble paving in squares, at		50	
175 cents,	1,163		
To 1,568 feet work on plain face, at 45 cents,		60	
To 264 feet work on plain face circular, at 60			
cents,	158	40	Control of the
Setting of free stone -	2,300	00	
Setting of marble -	240	00	
Lead and iron bars,	500	00	
Cast iron truss,	250	00	
Foundation and masonry,	681	20	
17,250 bricks backing,	258	75	6 6
		-	21,210 70
To 196 sheets copper, covering 14 pounds			
each, 2,744 pounds, at 40 cents,	- 1,297	60	
To 2,744 pounds of copper groveing and lay-			
ing, at 20 cents,	548	80	
To 2,640 roofing and boarding, at 15 cts.	396	00	
To 1,575 feet of cubing, at 15 cts	236	25	
		-	2,478 65

Of th	e Wall an	d Iron Railing	north of	the President's	House.
-------	-----------	----------------	----------	-----------------	--------

To 1500 feet taking down was coping, at 100 cents,	ll and fit	ting	1,500	00	
To 1500 feet run of iron railing	, at 600 c	ents,	9,000	00	
To 3000 holes cutting and leading			690	00	
To 2 piers and 2 iron gates,			810	00	
					12,000

## Recapitulation.

President's House, -	•	•	- 4 8 6	•	5,392	10
Lems not included in former e	stimate,		•	-	3,645	00
Drawing room	do,	•	•		6,177	35
Offices east and west,	•	•			9,867	00
Wall north of President's house	se,		-		12,000	00
Amount of porticoes,			•		50,322	53
1.2 per cent on amt. conting.		-		-	4,365	16

Total amount \$91,769 44

The above estimate is respectfully submitted by, Sir,
Your obt. servant,

JAMES HOBAN.