

NATIONAL BUREAU OF STANDARDS REPORT

NBS PROJECT

NBS REPORT

1003-20-4707

April 17, 1953

2449

PROGRESS REPORT

WATER-VAPOR TRANSMISSION IN REFRIGERATED CARBOUSSES

January 1 to March 31, 1953

by

F. J. Powlitch, Jr.
Heating and Air Conditioning Section

for

Office of The Quartermaster General



U. S. DEPARTMENT OF COMMERCE
NATIONAL BUREAU OF STANDARDS

The publication, reprinting, or
from the Office of the Director
which a report has been supplied

Approved for public release by the
Director of the National Institute of
Standards and Technology (NIST)
on October 9, 2015.

prohibited unless permission is obtained in writing
mission is not needed, however, by an agency for
copies of that particular report for its own use.

Progress Report

WATER-VAPOR TRANSMISSION IN REFRIGERATED WAREHOUSES

January 1 to March 31, 1953

Office of The Quartermaster General

Construction of the apparatus and installation of the instrumentation and wiring was completed. Calibration of the apparatus and operational tests of the component parts were started.

Operational tests were made on the refrigeration system. It was desired to operate the cold side as low as -20°F maintaining a minimum temperature difference between the air and coil surface to prevent condensation of moisture within the box. A plot of relative humidity versus maximum allowable temperature difference between the air and coldest surface to prevent condensation was prepared for a range of air temperatures from -20°F to 70°F . This plot shows at 70% relative humidity and -20°F dry bulb, the maximum allowable temperature difference to prevent condensation would be 6°F .

Preliminary refrigeration system tests showed that water in the refrigerant system was causing the expansion valves to freeze up. The water was removed with suitable dryers. Further tests showed a need for increasing the

refrigeration control and proper temperature distribution. Orders have been placed and installation will start upon delivery of materials.

A heat calibration for the warm side of the apparatus was started. Capillary tubes were installed between the warm box and the room and between the cold box and the room. The purpose of these capillary tubes is to equalize the pressure on each side of the test panel with the room pressure and also to admit air for a pressure test of the seals of the apparatus before each test. These tubes will be closed when steady temperatures are achieved on each side of the test panel. A test panel for calibration purposes was constructed from 2x4 framing and fully insulated with fiber-glass insulation. Each face of the test panel was covered with 1/16 inch aluminum sheet as a vapor seal. The construction of this panel is similar to that of the walls of the apparatus. The test panel was installed and air pressure applied to the warm side. Some small leaks were indicated and will be corrected before water-vapor transmission tests are started. The heat calibration tests are now in progress.

A small oven was designed for the regeneration of the silica gel desiccant at the end of each test.

The design of a test panel for simultaneous transmission of heat and water-vapor was started.

A series of operational and calibration tests for the following purposes has been started.

1. Heat calibration of warm side
 - a. 20 deg F below room temperature
 - b. At room temperature
 - c. 20 deg F above room temperature with humidity controlled at 50%
2. Vapor tightness test of complete apparatus
3. Operational test of humidifier, dehumidifier and their respective cantilever weighing device.
4. Simultaneous heat and water-vapor transmission test of a panel of known characteristics.

