

Report to the Chairman, Committee on
Government Reform and Oversight,
House of Representatives

June 1996

FEDERAL FACILITIES

Consistent Relative Risk Evaluations Needed for Prioritizing Cleanups





United States
General Accounting Office
Washington, D.C. 20548

**Resources, Community, and
Economic Development Division**

B-271787

June 7, 1996

The Honorable William F. Clinger, Jr.
Chairman, Committee on Government
Reform and Oversight
House of Representatives

Dear Mr. Chairman:

The number of federal facilities that will require hazardous waste cleanups is growing, and the cost of these cleanups may rise to nearly \$400 billion.¹ These large expenditures highlight the importance of targeting the available public funds to the highest-priority cleanups.

Both the Environmental Protection Agency (EPA) and federal agencies that own or use contaminated property help assign priorities for cleanups. EPA administers the Superfund program, identifying seriously contaminated facilities for cleanup under Superfund's regulations. Cleanups of federal facilities may also be subject to other federal or state laws. EPA and the responsible federal agencies—chiefly the departments of Defense, Energy, and the Interior, which have the largest cleanup problems—jointly set priorities for cleaning up their facilities under the Superfund program through interagency agreements. In addition, the responsible federal agencies influence priorities for all cleanups—Superfund and non-Superfund—through their planning and budgeting processes. Concerned about how well priorities are being set for cleaning up federal facilities, you asked us to assess (1) whether Superfund is identifying the highest-priority federal sites for cleanup and (2) what progress is being made by the departments of Defense, Energy, and the Interior in establishing approaches for ranking risks and setting priorities for cleaning up their facilities.

Results in Brief

The Superfund program does not fully and consistently identify the most contaminated federal facilities as the highest priorities for cleanups for a number of reasons. First, some federal agencies have not finished identifying the universe of contaminated facilities and preliminarily assessing the extent of their contamination. In addition, EPA's regions have not completed their evaluations of the facilities that the agencies have reported to them, and EPA headquarters has not developed guidance to

¹This figure includes the Department of Energy's high-end estimate of the costs of cleanup, waste treatment, storage, and disposal activities (see app. II).

ensure that the regions consistently evaluate the most severely contaminated facilities first. According to EPA regional officials, the agency is constrained in setting priorities for evaluation by limited resources and by the poor quality of the data it receives from other federal agencies. Even after a region has evaluated a facility and determined that it warrants inclusion on the National Priorities List—EPA’s list of the nation’s highest priorities for further study and possible cleanup—that facility may not be included if a state does not agree to the listing or the facility is being cleaned up under another legal authority. Finally, EPA’s evaluation is not comprehensive enough to rank multiple contaminated sites at individual facilities on the basis of relative risk.

Federal agencies have made progress in establishing approaches for ranking relative risks as an aid to setting priorities for cleanups. Both Defense and Energy have developed new priority-setting approaches that consider the relative risks of sites, but neither has fully compared the risks agencywide. Defense’s system does not permit risk distinctions among many of its sites. Energy has used its approach primarily to set priorities among sites at individual facilities. Interior has developed a centralized process for setting priorities among facilities on the National Priorities List, but its individual bureaus remain responsible for setting priorities for the studies and evaluations that precede listing. Because the three departments have independently developed different risk-ranking and priority-setting approaches, interagency comparisons of risks are difficult.

Background

Federal facilities have been contaminated with a wide range of substances, including highly radioactive waste and toxic chemicals. As of April 1995, federal agencies had placed 2,070 facilities on the federal facility docket, EPA’s listing of the facilities awaiting evaluation for possible cleanup. EPA had placed 154 federal facilities on the National Priorities List (NPL) (see table 1) and, as of February 1996, had proposed another five facilities for listing. (For the status of the 2,070 facilities on the docket, see app. I.) EPA uses the NPL as an aid in determining which sites warrant further investigation to assess public health and environmental risks² and which sites merit cleanup.

²As used in this report, risk refers to both the probability that something will cause injury and the potential severity of that injury.

Table 1: Number of Federal Facilities on the Docket as of April 1995 and on the NPL as of February 1996, by Federal Agency

Agency	Facilities on docket	Facilities on NPL
Agriculture	148	2
Defense	984	127
Energy	90	20
Interior	432	2
Transportation	121	1
All others	295	2
Total	2,070	154

Source: EPA.

The Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) of 1980, as amended, created the Superfund program to govern cleanups of both private and federal hazardous waste sites. Cleanups of federal facilities are also subject to the Resource Conservation and Recovery Act (RCRA) of 1976, as amended, which governs, among other things, the treatment, storage, and disposal of hazardous wastes. This review focuses on the requirements that CERCLA imposes upon federal facilities.

The Superfund process for cleaning up federal facilities consists of many steps involving both the responsible federal agencies and EPA. First, a responsible federal agency identifies a potentially contaminated facility and reports it to EPA for listing on the federal facilities docket. The responsible agency then conducts a preliminary assessment to gather data on the facility and performs a site inspection, which may involve taking and analyzing samples, to learn more about potential contamination. An EPA region oversees the agency's activities at each stage, and if the evidence indicates that the facility is contaminated, EPA then decides when to evaluate the facility to determine whether it qualifies for inclusion on the NPL. The evaluation scores the severity of the facility's contamination using EPA's hazard ranking system.³ Figure 1 depicts the stages in the Superfund process leading to a facility's placement on the NPL.

³The hazard ranking system evaluates the nature of the contaminants, the pathways through which they can move (such as soil, water, or air), and the likelihood that they may come into contact with a receptor—for example, a person living nearby.

Figure 1: How Federal Facilities Get on the NPL

Potentially contaminated facilities are identified by federal agencies.

Federal facilities that have reported to EPA potential hazardous waste activity or releases are placed on the docket.


EPA includes facilities on its master hazardous waste site list--the Comprehensive Environmental Response, Compensation and Liability Information System (CERCLIS).

Available information is collected on the source, nature, extent, and magnitude of the contamination by the responsible federal agency.

Sampling and analysis are conducted by the responsible federal agency to determine the existence of actual site contamination.

Site hazards are evaluated by EPA using this process to determine if the risks are great enough to warrant placing the site on the NPL.

Facilities judged by EPA to present serious risks to human health and the environment are placed on this list.



Note: Cleanup actions at sites that present an immediate danger to the public health or welfare can occur at any time in this process.

Source: GAO's presentation of information from EPA.

After EPA has placed a facility on the NPL, the responsible federal agency is required, within 6 months, to begin a remedial investigation to characterize the waste and a feasibility study to evaluate the alternatives for cleaning up the facility. With EPA's oversight, the agency examines all the information gathered during this process, selects a cleanup remedy, and prepares a record of decision to document the analysis that led to the selection. The responsible agency must also enter into an interagency agreement⁴ with EPA on a plan for cleaning up the facility. Finally, the responsible agency develops a detailed design and implements the cleanup plan while EPA oversees the agency's implementation. Figure 2 depicts the cleanup stages in the Superfund process.

⁴EPA may assess penalties for failure to comply with the terms and schedules of the cleanup plan set forth in the agreement.

Figure 2: How Federal Facilities on the NPL Are Cleaned Up

Facilities judged by EPA to present serious risks to human health and the environment are placed on this list.


The responsible agency uses sampling and other analytical activities to determine the nature, extent, and significance of the contamination.

The responsible agency conducts feasibility studies to evaluate cleanup alternatives for the sites to determine which would provide the protection required.

The responsible federal agency selects a cleanup method and, in the record of decision, documents the analysis that led to the selection.

Detailed design plans for the chosen cleanup alternative are prepared by the responsible agency.

The chosen cleanup option is implemented by the responsible agency.



(Figure notes on next page)

Note: Cleanup actions at sites that present an immediate danger to public health or welfare can occur at any time in this process.

Source: GAO's presentation of information from EPA.

Although several federal agencies have significant numbers of facilities on the federal facility docket (see table 1), the departments of Defense and Energy have the largest budgets for environmental restoration. In comparison, Interior's cleanup program is currently small, but it is expected to grow as the Department's agencies—including the Bureau of Land Management, the Fish and Wildlife Service, and the National Park Service—develop more complete inventories of contaminated facilities, particularly abandoned mines. For fiscal year 1996, the appropriations for hazardous waste cleanups at Defense, Energy, and Interior totaled almost \$4 billion.⁵ (See table 2.)

Table 2: Funding for Hazardous Waste Cleanups, Fiscal Years 1991-96

Dollars in millions				
Fiscal year	Defense ^a	Energy	Interior ^b	Total
1991	1,373	1,185	59	2,617
1992	1,681	1,379	70	3,130
1993	2,128	1,830	64	4,022
1994	2,490 ^c	1,802	65	4,357
1995	2,105 ^c	1,643	69	3,817
1996	2,093 ^c	1,785	73	3,951
Total	11,870	9,624	400	21,894

^aIncludes amounts for the Defense Environmental Restoration Account, which funds work at active Defense installations and formerly used Defense sites, and the Base Realignment and Closure Account, which includes some noncleanup funds related to closing installations for fiscal years 1991 and 1992.

^bRepresents Interior's estimate for all activities carried out under the Department's hazardous materials program, including compliance and waste management.

^cDoes not include any reductions in funding that occurred during the course of the budget year.

Source: Departments of Defense, Energy, and the Interior.

⁵Amounts for the departments of Defense and Energy represent funding for environmental restoration and cleanup efforts only and not for waste management or environmental compliance activities.

The Federal Facilities Policy Group⁶ estimates that the total cost of cleaning up federal facilities could reach almost \$400 billion (see app. II). From the formal inception of federal environmental cleanup programs through fiscal year 1996, the group reported that federal agencies have budgeted nearly \$54 billion for cleanups. According to the group, about two-thirds of the total budget has been targeted for Energy facilities and includes amounts for ongoing waste management.

For the purposes of this report, we have defined a “site” as a specific area of contamination and a “facility” as a geographically contiguous area under an agency’s ownership or control within which a contaminated site or sites are located. EPA generally includes all contaminated sites at a federal facility—such as a military installation—on the NPL. Thus, a federal facility on the NPL may contain from a few to hundreds of sites that require assessment and possibly cleanup.⁷

It is generally agreed that the magnitude of the risks to human health posed by contamination at a federal facility should be a primary factor in setting priorities for cleanups. However, according to the Federal Facilities Environmental Restoration Dialogue Committee (a group composed of representatives from federal, state, local, and tribal governments, as well as citizens’ groups and labor organizations), additional factors also warrant consideration. These include legal requirements; cost-effectiveness; the potential future uses of decontaminated land; and other cultural, social, and economic factors.

Superfund Process Does Not Fully Establish Cleanup Priorities for Federal Facilities

The Superfund process does not fully and consistently identify for possible cleanup the federal facilities presenting the greatest risks to public health and the environment. An incomplete inventory of contaminated federal facilities and a backlog of unevaluated facilities have limited the scope of priority-setting efforts. Furthermore, no national guidance ensures that EPA’s regions use a consistent approach in choosing which facilities to evaluate for inclusion on the NPL from the backlog of facilities awaiting this step. Some facilities that qualify for inclusion are not being listed, making listing an uncertain indicator of a facility’s relative risk. In

⁶The Federal Facilities Policy Group was convened by the Director of the Office of Management and Budget and the Chair of the Council on Environmental Quality to review the current status and future course of environmental response and restoration at federal facilities. The group included officials from the departments of Defense, Energy, Interior, and Agriculture; EPA; and others.

⁷Because Interior’s land holdings are so vast, EPA lists Interior’s sites rather than facilities on the NPL.

addition, EPA's evaluation process does not produce enough information to rank sites on the basis of relative risk.

**Partial Inventory,
Incomplete Site
Assessments, and Lack of
Policy Guidance Hamper
Priority Setting**

Agencies cannot fully set priorities without a complete inventory of contaminated sites and adequate data on the risks at these sites. As we have reported in the past,⁸ federal agencies have not yet completed a comprehensive inventory of their potentially contaminated sites. Some agencies, such as Defense and Energy, have made substantial progress toward completing their inventories, while others, such as Interior, are still in the early stages of developing theirs. As of April 1995, Interior had 432 sites on the federal facility docket, but a recent report⁹ by the Federal Facilities Policy Group estimates that Interior has 26,000 sites that may require some cleanup. The dimensions of Interior's future cleanup responsibilities are uncertain. Interior officials estimate that only 1 or 2 percent of these sites may require major cleanup work. According to officials, the Department's legal liability for cleaning up many sites has not been fully resolved.

Interior officials told us that they are not planning to conduct a comprehensive inventory of their potentially contaminated hazardous waste sites, in part because they lack sufficient funding. Instead, they intend to rely on existing information, as well as on discoveries made during the Department's regular activities, to identify sites requiring cleanup. In 1994, we reported on the importance of a comprehensive federal site inventory¹⁰ and recommended, among other things, that the Congress amend CERCLA to (1) require the agencies to submit plans for completing their inventories of hazardous waste sites for EPA's review and approval and (2) require EPA to report annually to the Congress on the agencies' progress toward completing the inventories. No action has yet been taken on these recommendations.

For many of the facilities and sites in their inventories, federal agencies have not gathered sufficient data to set priorities for further activities. Information is incomplete for 1,040 of the 2,070 facilities listed on the

⁸Federal Hazardous Waste Sites: Opportunities for More Cost-Effective Cleanups (GAO/RCED-95-188, May 9, 1995).

⁹Improving Federal Facilities Cleanup (Oct. 1995).

¹⁰Federal Facilities: Agencies Slow to Define the Scope and Cost of Hazardous Waste Site Cleanups (GAO/RCED-94-73, Apr. 15, 1994).

federal facility docket.¹¹ For some, the agency has not completed the preliminary assessment or site inspection; for others, the EPA region has not reviewed the responsible federal agency's inspection or the site's status is unknown. As table 3 shows, 157 facilities have completed the early assessment phases and are awaiting the final evaluation for inclusion on the NPL. At the current evaluation rate, this backlog could take many years to clear. According to EPA officials, the agency's budget permits the agency to perform final evaluations for only five facilities per year.

Table 3: Federal Facilities on the Docket Without Final Site Assessment Decisions as of February 1996

Agency	Awaiting preliminary assessment	Awaiting site inspection	Awaiting final NPL screening	Status unknown ^a	Total
Agriculture	17	24	5	42	88
Defense	84	138	119	222	563
Energy	2	7	5	14	28
Interior	18	37	16	57	128
Transportation	2	21	3	10	36
All others	35	13	9	140	197
Total	158	240	157	485	1,040

^aThe status of some facilities is unknown because the names in EPA's evaluation records cannot always be reconciled with the names in the federal facility docket.

Source: Comprehensive Environmental Response, Compensation, and Liability Information System and EPA's federal facility docket.

Despite the need for setting priorities to determine which sites in the backlog to evaluate first for possible inclusion on the NPL, EPA headquarters has not developed policy guidance to ensure that the regions employ a consistent approach. EPA has developed such guidance for evaluating nonfederal NPL candidate sites but has not extended its application to federal facilities. Only 4 of EPA's 10 regions reported using such nonfederal guidance to help them determine which federal facilities to evaluate first for possible inclusion on the NPL. In July 1993, we reported that EPA was not evaluating federal facilities in a timely manner,¹² in part because (1) it did not devote adequate resources to the task and (2) some agencies were providing EPA with late or incomplete data. Delays in EPA's evaluation may postpone cleanups while responsible federal agencies

¹¹Of the remaining 1,030 facilities on the docket, EPA has placed 154 on the NPL and determined that 873 are not contaminated seriously enough to be included on the NPL. A cleanup remedy has been constructed at eight facilities, five of which are still on the NPL and three of which have been removed.

¹²Superfund: Backlog of Unevaluated Federal Facilities Slows Cleanup Efforts (GAO/RCED-93-119, July 20, 1993).

await EPA's decision on a facility's NPL status or may cause rework after a facility has been listed. These delays could increase dangers to human health and the environment and raise costs. Our report recommended that EPA, in consultation with the regulated agencies, develop a plan to address the backlog of unevaluated federal facilities on the docket. Such a plan, which could be used to specify criteria for selecting the order in which facilities should be evaluated for cleanup, has not been developed. EPA officials are concerned that the agency would not have the resources to implement such a plan.

EPA regional officials cited EPA's limited resources and poor data from the responsible agencies as the main barriers to improving EPA's ability to determine which sites to evaluate first. Many regions believed they did not have the staff resources or the funding needed to adequately oversee the agencies' preliminary assessments and site inspections. In addition, 9 of EPA's 10 regional offices cited inadequate data from other agencies on sites' risks as a significant barrier to improving their own priority setting. EPA officials said that some federal agencies were slow to submit the results of their investigations, the data were sometimes incomplete when submitted, and EPA's guidance on data gathering was not being followed. As a result, some seriously contaminated facilities are not yet ready for EPA's evaluation.

To improve the quality and timeliness of the data it receives from the regulated agencies, one EPA region reported making two significant changes. First, it dedicated a full-time position to work exclusively with the agencies on assessment issues and answer their questions. Second, it trained the agencies' staff and contractors to conduct preliminary assessments and site inspections. While the region believes these efforts have been very successful, budget cuts may prevent it from continuing them.

The NPL Does Not Include All Eligible Federal Facilities

The Congress and EPA have allowed the exclusion of certain federal facilities from the NPL for various policy reasons. Because of these exclusions, some of the nation's most contaminated facilities do not appear on the NPL. Nine of EPA's 10 regional federal facility cleanup coordinators¹³ told us that some facilities in their regions scored higher than the hazard ranking system's threshold but were not placed on the NPL.

¹³In this report, we have used the term "federal facility cleanup coordinator" to refer to the EPA official who is responsible for managing the federal facilities cleanup program in each regional office. The actual job title varies from office to office.

Reasons for these exclusions included a state's not concurring with a listing or a facility's being cleaned up under another authority.

Until June 1995, EPA had the authority to include any qualifying facility on the NPL. In July 1995, legislation was enacted requiring EPA, during fiscal year 1995, to seek a state's concurrence before including a site on the NPL. This provision, which effectively gave governors the authority to veto EPA's listing decisions, may significantly affect the consistency and comprehensiveness of the NPL. As of February 1996, EPA had sought state governors' concurrence to list 14 federal facilities. The governors refused to concur with seven listings, approved four, and reached no decision on three. Furthermore, according to EPA officials, the impact of requiring a state's concurrence is greater than these numbers would indicate because EPA's regions will not move a facility forward in the Superfund process if a governor's veto is expected. EPA's 1996 appropriations language continues the requirement that EPA obtain a state's concurrence for the remainder of the fiscal year or until CERCLA is reauthorized.

EPA's current policy is to include on the NPL federal facilities that may be involved in hazardous waste cleanups regulated under RCRA. In establishing this policy, EPA argued that if the listing of such facilities were deferred, very few facilities would be included on the NPL. According to EPA, most eligible facilities contain hazardous waste units that are regulated under RCRA and therefore are subject to its corrective action authorities. Despite EPA's policy, a regional official told us that if a RCRA corrective action is under way at a federal facility, then the region may not pursue a listing for that facility. An EPA headquarters official acknowledged that a site being cleaned up under RCRA will receive a low priority for inclusion on the NPL. Hence, in practice, the site may receive an informal RCRA deferral.

Similarly, according to an EPA regional official, a facility that is already being cleaned up under Defense's Base Realignment and Closure program will receive a low priority for inclusion on the NPL. Defense is closing or realigning over 400 installations.

Scoring and Listing Do Not Produce Enough Information to Rank NPL Sites

EPA's processes for scoring and listing do not produce enough information to rank facilities or sites on the basis of risk. When EPA uses the hazard ranking system to determine whether a federal facility should be included on the NPL, it typically evaluates only a few major areas of contamination and does not score all contaminants and pathways. Because the system's

evaluations are not comprehensive, EPA cannot use its scores to compare the relative severity of the contamination at NPL facilities.

Generally, EPA places all contaminated portions of a federal facility on the NPL. While some of these facilities may contain hundreds of individual sites whose contamination may vary widely in severity, the sites are still designated as high priorities. In our 1994 report on setting priorities for cleanups at Defense,¹⁴ we discussed the problem of treating all sites at NPL facilities as high priorities without considering how seriously they are contaminated, and we recommended that the system for designating high-priority sites be revised to reduce the number of such sites in Defense's high-priority program. As discussed below, Defense has established a system to classify its sites into various risk categories.

Federal Agencies Responsible for Cleanups Do Not Use a Consistent Approach to Assess Relative Risk

Both Defense and Energy have developed new approaches for setting cleanup priorities, but neither agency has fully established agencywide, risk-based funding priorities. Defense has classified most of its sites in one risk category without further refinement as to rank. Energy has used its new system primarily to rank sites at individual facilities, rather than across many facilities or the agency as a whole. Interior has developed a centralized process for setting priorities for NPL sites, but its bureaus set priorities independently during the assessment stages that precede listing. The three departments have developed different risk-ranking and priority-setting systems, making cross-agency comparisons of risks and priorities difficult.

Defense Has Developed a Relative Risk-Ranking Process to Help Set Priorities

To improve its priority-setting processes, Defense introduced evaluations of sites' relative risks in 1994 as a key element in decisions about which of its contaminated sites should be cleaned up first. Defense's Relative Risk Site Evaluation Framework allows the agency to place a potentially contaminated site within the Defense Environmental Restoration Program into one of three relative risk categories—high, medium, or low—on the basis of relative risks that the site poses to human health and the environment. The relative risk framework evaluates the nature and concentration of the site's contaminants, the possible pathways for the contaminants to move from the site, and the opportunities for humans and ecological elements (designated as "receptors") to come into contact with the contaminants. For example, at a highly contaminated site that poses a

¹⁴Environmental Cleanup: Too Many High Priority Sites Impede DOD's Program (GAO/NSIAD-94-133, Apr. 21, 1994).

hazard to groundwater, has an identifiable migration pathway, and is located near a human receptor that uses the groundwater as a source of drinking water, the risk ranking would be high. Conversely, at a site with minimal contamination, no migration pathways, and no receptors, the risk ranking would be low.

The relative risk ranking is a primary tool for setting cleanup priorities and making funding decisions. As of February 1996, Defense had completed relative risk evaluations for approximately 75 percent of its 10,000 sites. Not having such evaluations for the remaining sites limits Defense's ability to set cleanup priorities effectively. Of the sites assigned categories, approximately 54 percent were rated as high relative risk, while the remaining 46 percent were rated as medium or low relative risk. The sites ranked as high risk were to receive 83 percent of Defense's projected fiscal year 1996 funding for cleanups. Generally, Defense does not rank order sites within each relative risk category. By not identifying the worst sites among the large number in the high relative risk category, Defense cannot ensure that its limited funds are being used to clean up the worst sites first.

In determining which sites to fund first, Defense assesses relative risk information along with other considerations, such as the status of legally enforceable cleanup agreements and the availability of cleanup technologies. According to Defense officials, individual Defense facilities are responsible for performing these assessments, the results of which are forwarded to higher organizational levels for consideration in priority setting.

Defense officials at facilities we visited generally said that the relative risk evaluations had helped improve priority setting, even though most of the contaminated sites at the facilities had been categorized as high risk. Nonetheless, the officials said they could usually identify the worst sites among those with high risk ratings. However, Defense does not generally compare the relative severity of contamination at high-risk sites across installations. According to the officials, the relative risk categorization process requires some subjective judgments that make it difficult to compare sites at different facilities on the basis of their risk category alone. However, they said that if representatives from various facilities met to determine which sites should receive funds first for cleanups, the relative risk information would be useful in helping set priorities across facilities.

Energy Has Qualitatively Evaluated Risks at Facilities Requiring Cleanup

Although nearly all of its largest facilities are on the NPL, Energy must set priorities for the thousands of individual sites within these facilities. The congressional conference committee's report on Energy's fiscal year 1994 appropriations bill directed the Department to report on the risks at its contaminated sites and indicate how it was ranking competing cleanup requirements. Because Energy did not have the data needed to answer these questions, it qualitatively evaluated its environmental management activities, asking its field office managers to (1) classify the risks addressed by its environmental management activities (high, medium, or low) and (2) assess the significance of legal compliance requirements (high, medium, or low).¹⁵ High risks presented immediate and very serious threats, medium risks included significant hazards that should be addressed expeditiously, and low risks encompassed conditions that were not likely to cause serious problems in the near future. Compliance requirements were ranked as high if responses to laws or agreements were needed within relatively short periods of time to avoid penalties; rankings of medium and low indicated successively longer periods for achieving compliance. Energy officials then used this information to evaluate the risk and compliance levels of activities in the fiscal year 1996 budget request.

In its draft 1995 report to the Congress,¹⁶ Energy concluded that 49 percent of its fiscal year 1996 funding for the environmental management activities that it reviewed (about \$2.5 billion out of \$5.1 billion) addressed high risks to the public, workers, or the environment and 88 percent addressed both high and medium risks.¹⁷ The report also stated that 84 percent of the funding addressed high compliance activities. However, Energy noted that its qualitative approach was limited because individual facilities used different assumptions about risk, compliance, and future land use in preparing their evaluations. For example, some facilities assumed that the current compliance agreements would remain largely unchanged, whereas others assumed that certain agreements could be renegotiated. Gaps in the data also made comparisons across sites difficult, according to the report.

¹⁵Energy must comply with a wide variety of legal and regulatory requirements for cleaning up contamination at its facilities. Compliance requirements appear in agreements with EPA or the states, agreements with tribal nations, federal and state laws and regulations, permits, and executive and departmental orders.

¹⁶Risks and the Risk Debate: Searching for Common Ground, "The First Step," Office of Environmental Management (June 1995).

¹⁷Energy reviewed only \$5.1 billion of its fiscal year 1996 environmental management budget of \$6.5 billion because the remaining \$1.4 billion was allocated for administrative activities that do not directly reduce risk.

According to Energy, its qualitative evaluation is a first step in understanding the link among risk, legal and regulatory compliance, and budget. Energy recognizes the need for a more integrated risk assessment process that can become central to its priority setting. Such a process would go well beyond the current qualitative, facility-based approach. Among other things, it would identify and quantify hazards, exposure, risk, and cost in the context of reasonably anticipated future land use on a consistent basis for all sites needing cleanup. Energy officials emphasized that their priority setting for cleanups should be evaluated in the context of their other environmental management responsibilities. For example, Energy is responsible for stabilizing, treating, and disposing of large quantities of hazardous and radioactive wastes.

Officials at two of Energy's largest facilities—Hanford, Washington, and Rocky Flats, Colorado—told us that information on relative risks was considered in setting priorities. In addition, information on other factors, such as legally enforceable cleanup requirements, the need for site maintenance activities, cleanup costs, and worker safety, was considered. However, each facility had independently determined what information to evaluate and how to weight that information in setting priorities. Several agency officials expressed concerns about how priorities are set, noting that funding is allocated to sites on the basis more of historical funding levels than of relative risk. The officials added that the Department's practice of dedicating funds to certain categories of activities within the Environmental Management program, such as "waste management" and "environmental remediation," instead of allowing the funds to move between categories, limited the agency's ability to ensure that funds were being directed to reduce the greatest risks. Energy officials told us that the agency was beginning to address this concern. They said, for example, that Rocky Flats was moving funds from environmental remediation into waste management to respond to greater risks.

In 1995, we reported that Energy set cleanup priorities at individual facilities largely on the basis of site-specific legal agreements.¹⁸ We recommended that it set national priorities for cleaning up its contaminated sites and attempt to renegotiate cleanup agreements that no longer reflect such priorities. Energy is now renegotiating some of its agreements and attempting to balance concerns about risks at its sites, compliance issues, and costs. Additionally, the agency is making an effort to impose a national set of criteria for allocating budgeted funds to

¹⁸Department of Energy: National Priorities Needed for Meeting Environmental Agreements (GAO/RCED-95-1, Mar. 3, 1995).

facilities. We continue to believe that national priorities should be set because the future progress that the agency makes in cleaning up its facilities depends greatly on how effectively it sets national priorities under increasingly restrictive budgets. The current practice of setting priorities at individual facilities does not ensure that limited resources will be allocated to reducing the greatest risks nationwide.

Interior Centrally Ranks Cleanups in the Later Stages of the Superfund Process

In 1993, Interior's Office of Inspector General reported problems in the Department's management of hazardous materials cleanups.¹⁹ The report found, among other things, that sites were not always ranked to ensure that the most severe contamination was addressed first. The report recommended that Interior develop and implement a Department-wide ranking system to ensure the allocation of its resources to the highest priorities. Subsequently, Interior established a centralized priority-setting mechanism.

In 1995, the Congress established a Central Hazardous Materials Fund for Interior to support activities in the later stages of the Superfund process—remedial investigations, feasibility studies, actual cleanups of hazardous substances, and other associated activities. To set priorities for funding projects, Interior classifies sites on the basis of their legal and regulatory requirements, ranks their risks, and considers other factors affecting their needs for funding. The Department has developed five codes for categorizing contaminated sites according to the importance and urgency of the laws and regulations affecting them.²⁰ Interior has also developed multiple criteria for ranking sites' risks, including the types of contaminants, their potential for movement, and the relative threats they pose to human health and the environment. Finally, Interior established a Technical Review Committee, which reviews requests for funding submitted by Interior's bureaus. This committee uses the information on legal requirements and relative risk, along with information on the status of a site's remediation, the involvement of other responsible parties, and any unusual conditions, to determine which sites will receive funding first.

¹⁹Management of Hazardous Materials by the Department of the Interior, Report No. 93-I-873 (Mar. 1993).

²⁰Category A—sites with federal or state court orders mandating actions and expenditures; Category B—NPL sites with statutory requirements; Category C—sites with federal or state regulatory agency orders or other actions that are not listed on the NPL; Category D+—sites where Interior is conducting voluntary remediation work but where a state regulatory agency is closely monitoring progress or where NPL status is pending; and Category D—sites where Interior is conducting voluntary remediation work to protect resources of special concern.

For fiscal year 1996, the committee recommended funding cleanup activities at seven sites. Five of these seven sites were classified as higher priorities because they needed to meet significant legal requirements. Ninety percent of the recommended funding, or about \$9 million, is targeted to these five sites. At several other seriously contaminated sites, requests for funding remedial investigations and feasibility studies were not recommended. One Interior bureau, the Fish and Wildlife Service, has expressed concern that the Central Fund's appropriation is not adequate to meet its cleanup needs. The Service reported needing \$13.4 million from the fund in fiscal year 1996, more than the total amount available for the entire Department. For fiscal year 1997, the Service reported needing \$24.2 million.

Although Interior's approach to setting priorities is more comprehensive now than it once was, it is still incomplete and may not always direct funds to the greatest risks. According to an Interior official, the Department has not developed a centralized system for setting cleanup priorities for sites in the earlier stages of the Superfund process. In addition, the official stated that legal and regulatory agreements are an important factor in determining which projects should receive funds first from the Central Fund. An Interior official told us that the sites with legally binding cleanup agreements are also the sites with the greatest risks, but the Department cannot document this correspondence because it has not scored the risks for many projects considered for funding from the Central Fund. Furthermore, given that EPA is not including all qualifying sites on the NPL, it may not be appropriate to set priorities for funding largely on the basis of a facility's legal status. Some of Interior's sites, such as Pine Creek Mills in Idaho, have scored high enough to qualify for inclusion on the NPL but had not been listed as of February 1996.

Consistent National Approach to Ranking Relative Risks Can Help Identify Highest-Priority Sites

As discussed above, individual federal agencies use their own approaches to classifying the risks at sites and setting priorities for funding cleanups. In addition, the agencies do not adequately evaluate the relative risks of their sites agencywide. Consequently, there may not be a consistent relationship nationwide between the level of danger posed by the contamination at a site and the priority for funding its cleanup. This fragmented approach may not be the most cost-effective way to clean up contamination at federal facilities nationwide.

According to 9 of EPA's 10 regional federal facility cleanup coordinators, it is important for federal agencies to use a consistent approach in

establishing cleanup priorities. The coordinators said a consistent approach is needed to ensure that (1) important decision-making criteria are being addressed at all sites and (2) limited funds are going to the highest-priority sites. One coordinator, noting that EPA's procedures call for a national approach when prioritizing nonfederal Superfund sites for the cleanup phase of the Superfund process, would like to see a similar approach applied to federal facilities. To rank private sites that are ready to begin the costly remedial action phase of the Superfund process, EPA relies on a panel of 10 representatives from EPA's regions and 5 from headquarters, who are given specific priority-setting criteria to apply.

All 10 of EPA's regional coordinators told us that the optimal level for priority setting is broader than the individual facility. While acknowledging the importance of the local facility's input, the EPA officials recognized that only a broader process—whether regional, agencywide, or national—can efficiently distribute the nation's cleanup resources. In 1995, we reported on the need for a national process to set priorities for funding federal facility cleanups.²¹ In addition, the National Research Council recommended that the government consider developing a unified national process to set priorities for hazardous waste cleanups to replace the multiple approaches now in use.²² We believe that a consistent approach for relative risk evaluations is an essential element in the process for setting cleanup priorities nationally.

Regional Approaches Show Promise

The Naval Facilities Engineering Command, Southwest Division, in San Diego, California, has taken steps to expand the scope of its priority setting to identify the Navy's highest-priority sites on the West Coast. According to an EPA official, starting in fiscal year 1992, the Southwest Division invited staff from the California Environmental Protection Agency and EPA Region 9 to participate in discussions on funding priorities for Navy facilities in California. This group began to meet when the Navy and the state recognized that NPL-caliber installations had not been placed on the NPL and needed funding for cleanup.

In fiscal year 1995, the California group invited representatives from (1) the states of Alaska, Arizona, and Washington; (2) EPA Region 10; and (3) each of the Navy's West Coast cleanup operations and Navy headquarters to participate in discussions on budget reductions. According to an EPA official, during these discussions, the group agreed on

²¹Superfund Program Management (GAO/HR-95-12, Feb. 1995).

²²Ranking Hazardous-Waste Sites for Remedial Action (1994).

the highest priorities for funding cleanup projects and transferred some funds across organizational boundaries. Navy officials at the installations we visited supported this process. They were generally satisfied with the extent of their input into the ranking and said that their sites had been assigned appropriate priorities for cleanup.

An EPA regional official said that using the Navy's West Coast approach has improved the priority-setting process by ensuring better communication, expanding the geographical scope of the priority setting, and ensuring that limited cleanup funds are allocated to the highest-priority sites. According to the EPA official, the West Coast team works well at the current size because participants are knowledgeable about local sites and trust can be developed; however, in their view, the team might not function as well if it were larger. The EPA official believes the next step for the West Coast team would be to involve community advisory boards in the priority-setting process.

We believe that regional priority-setting approaches involving important stakeholders—such as EPA, the states, regulated agencies, and affected local communities—hold promise for improving priority setting. To illustrate the importance of this participation, officials from seven regions told us that EPA is additionally part of a decision team that meets periodically with at least one regulated federal agency in the region to establish priorities for funding cleanups.

Conclusions

Ultimately, priority setting is a matter of determining where available appropriated resources—currently about \$4 billion annually—should be spent to clean up contaminated federal facilities. The Superfund process does not fully and consistently establish national priorities for funding such cleanups, yet it is the only nationwide priority-setting process. To improve its effectiveness, EPA and the regulated federal agencies need to work cooperatively to identify and assess the most severely contaminated federal facilities as an important step in establishing priorities for funding cleanups. Toward this end, we have previously recommended that (1) regulated federal agencies finish inventorying their sites and (2) EPA and the agencies develop a plan to reduce the backlog of unevaluated federal facilities. This plan should specify criteria for selecting the order in which facilities should be evaluated for cleanup. We continue to believe that these recommendations should be implemented.

If agencies are to direct their resources to their most contaminated facilities, they will need to develop information allowing them to compare health and environmental risks across all the sites under their jurisdiction. While the major cleanup agencies have made progress in incorporating risk considerations into priority setting, they have not fully compared risks nationwide. In addition, consistency in measuring risks across agencies would increase the value of risk as a factor in determining the relative priority each agency's cleanup program should receive. Because Defense, Energy, and Interior have each developed their own risk-ranking approaches, there is currently no assurance of consistency among their rankings and no basis for assessing the relative severity of their cleanup needs. The Congress is currently considering bills to change and reauthorize the Superfund program. Although current law allows the agencies to set their priorities on the basis of risk, the reauthorization of Superfund offers an opportunity for the Congress to strengthen the role of health and environmental risk in priority setting.

Matter for Congressional Consideration

To facilitate the setting of risk-based priorities for cleaning up hazardous waste sites, the Congress may wish to consider amending CERCLA to

- require EPA, in consultation with the responsible federal agencies and other stakeholders, to develop a consistent process for assessing and ranking the relative risks of hazardous waste sites and
- require agencies to employ this process as a factor in setting priorities for federal hazardous waste cleanups nationwide.

Agency Comments and Our Evaluation

We provided copies of a draft of this report to the departments of Defense, Energy, and the Interior and to EPA for their review and comment. We met with officials of these agencies, including a representative of the Office of the Under Secretary of Defense-Environmental Security; the Director, Office of Strategic Planning and Analysis, Department of Energy; the Team Leader for Solid and Hazardous Waste Materials Management, Office of Environmental Policy and Compliance, Department of the Interior; and the Associate Director, Federal Facilities Restoration and Reuse Office, EPA. Overall, the agencies believed that our report was factually accurate, but, as discussed below, they had some concerns about the interpretation of some information and wanted us to include some additional points. Their principal comments are discussed below. In addition, the agencies provided technical and editorial comments that we incorporated into the report as appropriate.

Defense said that its Relative Risk Site Evaluation Framework measured only the relative risks of sites and did not produce risk data comparable to the data that would come from the risk assessments performed for NPL sites. We have indicated throughout our discussion of Defense's system that it measures relative risk. Defense also said that its relative risk model was a national system whose results were taken into account when priorities were set for funding. We have added this information to our report.

Energy emphasized that in comparison with other federal agencies, it has responsibility for addressing a greater variety of environmental problems, including radioactive waste, and that the risks posed by some of these problems are not easily comparable. We have expanded our description of Energy's environmental responsibilities and agree that risk-based priorities can be set only for cleanup functions whose relative risks can be compared. Energy also said that setting priorities requires considering factors other than risk. Our report indicates that issues other than risk, such as cost and other program management considerations, can be considered in setting priorities. Energy further said that setting priorities for cleanups is made more difficult because funding for Energy and other agencies comes from different appropriations and congressional committees. We agree but think that consistency among federal agencies' evaluations of relative risk would facilitate a broader view of priorities.

Interior said that its cleanup program is much smaller than Defense's or Energy's and that although there may be 26,000 potentially contaminated sites on Interior's lands, the majority, in the Department's view, do not pose significant human health or safety concerns. We have revised our report to indicate that Interior officials believe that only a small portion of these sites will require major cleanups. Interior also said that the large number of its "sites" should not be compared with the smaller number of other agencies' "facilities," which can include many sites. We have tried to make the distinction between sites and facilities clear in our report. While agreeing that a complete inventory of sites is required for the federal government to know whether its funds are being spent on the highest-priority projects, Interior said that it would need additional funding to complete its inventory of hazardous waste sites and prioritize them for cleanup.

EPA, like Energy, said that factors other than risk, such as cost and concern for the equitable treatment of low-income or disadvantaged individuals, should be considered in priority setting. Our report indicates that it is

appropriate to set priorities on the basis of risk and other considerations. EPA also said that our report placed too much emphasis on the role of risk in setting priorities. We believe that the cost-effective reduction of health and environmental risks should be the predominant consideration in priority setting.

The agencies also had some comments about our matter for congressional consideration. Interior and EPA officials expressed some concern that agencies are forced to strike a balance between evaluating and cleaning up sites and that they would need additional resources to both fully evaluate relative risks and maintain their current levels of cleanup. Defense was concerned that the agencies' individual needs be considered in the development of a consistent national process for evaluating relative risks. We have recognized this concern by indicating that EPA should work with the agencies in developing such a process. EPA said that the states should be involved in selecting a consistent process for evaluating relative risks for federal priority setting. We have revised our matter for congressional consideration to indicate that EPA should consult with stakeholders—including the states—in developing this process.

To respond to this report's objectives, we met with headquarters officials from EPA, Defense, Energy, and Interior. We reviewed pertinent laws and regulations and examined EPA's policy guidance on priority setting. In addition, we visited several Defense and Energy field installations and reviewed documentation on the priority-setting approaches being used at Defense, Energy, and Interior. We also conducted telephone interviews with federal facility cleanup coordinators in each of EPA's 10 regional offices. Appendix III contains additional information on our scope and methodology.

As arranged with your office, unless you announce its contents earlier, we plan no further distribution of this report until 21 days after the date of this letter. At that time, we will send copies to the Administrator of EPA

and the Secretaries of Defense, Energy, and the Interior. We will also make copies available to others on request. Please call me at (202) 512-6111 if you or your staff have any questions. Major contributors to this report are listed in appendix IV.

Sincerely yours,

A handwritten signature in black ink, appearing to read 'P. F. Guerrero', with a long horizontal flourish extending to the right.

Peter F. Guerrero
Director, Environmental
Protection Issues


Contents

Letter		1
Appendix I Status of the 2,070 Federal Facilities on the Docket		28
Appendix II Estimates of Total Future Costs to Complete Cleanups and Number of Potentially Contaminated Federal Sites		29
Appendix III Objectives, Scope, and Methodology		30
Appendix IV Major Contributors to This Report		31
Tables	Table 1: Number of Federal Facilities on the Docket as of April 1995 and on the NPL as of February 1996, by Federal Agency	3
	Table 2: Funding for Hazardous Waste Cleanups, Fiscal Years 1991-96	7
	Table 3: Federal Facilities on the Docket Without Final Site Assessment Decisions as of February 1996	10
Figures	Figure 1: How Federal Facilities Get on the NPL	4
	Figure 2: How Federal Facilities on the NPL Are Cleaned Up	6

Abbreviations

CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
DOD	Department of Defense
EPA	Environmental Protection Agency
GAO	General Accounting Office
NPL	National Priorities List
NSIAD	National Security and International Affairs Division
RCED	Resources, Community, and Economic Development Division
RCRA	Resource Conservation and Recovery Act

Status of the 2,070 Federal Facilities on the Docket



Note: Percentages do not total 100 percent because of rounding.

^aA cleanup remedy has been constructed at five of the facilities.

Source: GAO's analysis of data from EPA.

Estimates of Total Future Costs to Complete Cleanups and Number of Potentially Contaminated Federal Sites

Agency	Potential number of sites	Estimated cleanup costs
Defense	15,000	\$31 billion
Energy	10,000	\$200 billion-\$350 billion ^a
Interior	26,000	\$4 billion-\$8 billion
Total	51,000	\$235 billion-\$389 billion

^aEnergy's figures include the costs of cleanup, waste treatment, storage, and disposal activities. Additionally, Energy's costs are in fiscal year 1995 dollars, while the other agencies' estimates are in fiscal year 1994 dollars.

Source: DOD and Improving Federal Facilities Cleanup, Report of the Federal Facilities Policy Group (Oct. 1995).

Objectives, Scope, and Methodology

We were asked to assess (1) whether Superfund is identifying the highest-priority federal sites for cleanup and (2) what progress is being made by the departments of Defense, Energy, and the Interior in establishing approaches for ranking risks and setting priorities for cleanups.

To address our first objective, we gathered information on the extent to which federal agencies had inventoried and assessed their potentially contaminated facilities. To determine the number of facilities for which preliminary assessments and site inspections have not yet been completed, we analyzed data from EPA's Superfund database, the Comprehensive Environmental Response, Compensation, and Liability Information System. We met with EPA headquarters officials to discuss the role of the hazard ranking system and the National Priorities List in setting priorities, and we examined the policy guidance from EPA headquarters on setting priorities and implementing the Superfund program. We also conducted telephone interviews with federal facility cleanup coordinators in each of EPA's 10 regional offices to obtain their views on the effectiveness of the Superfund program in setting priorities.

To address our second objective, we gathered policy guidance and other documentation on the risk-ranking and priority-setting approaches being used at each agency. We also met with officials at Defense, Energy, and Interior to obtain their views on the progress they have made in establishing such approaches. To assess how priority setting was being implemented, we visited Defense's Picatinny Arsenal in New Jersey and Portsmouth Naval Shipyard in Maine and Energy's Hanford facility in Washington and Rocky Flats facility in Colorado.

We conducted our review from July 1995 through May 1996 in accordance with generally accepted government auditing standards.

Major Contributors to This Report

James F. Donaghy, Assistant Director
Uldis Adamsons, Assistant Director
Stephen D. Secrist, Evaluator-in-Charge
R. Tim Baden, Senior Evaluator
Richard P. Johnson, Attorney
Steve Pruitt, Senior Evaluator
Virgil N. Schroeder, Senior Evaluator
John D. Yakaitis, Senior Evaluator
Leo G. Acosta, Evaluator
Raymond G. Hendren, Evaluator

Ordering Information

The first copy of each GAO report and testimony is free. Additional copies are \$2 each. Orders should be sent to the following address, accompanied by a check or money order made out to the Superintendent of Documents, when necessary. VISA and MasterCard credit cards are accepted, also. Orders for 100 or more copies to be mailed to a single address are discounted 25 percent.

Orders by mail:

U.S. General Accounting Office
P.O. Box 6015
Gaithersburg, MD 20884-6015

or visit:

Room 1100
700 4th St. NW (corner of 4th and G Sts. NW)
U.S. General Accounting Office
Washington, DC

Orders may also be placed by calling (202) 512-6000
or by using fax number (301) 258-4066, or TDD (301) 413-0006.

Each day, GAO issues a list of newly available reports and testimony. To receive facsimile copies of the daily list or any list from the past 30 days, please call (202) 512-6000 using a touchtone phone. A recorded menu will provide information on how to obtain these lists.

For information on how to access GAO reports on the INTERNET, send an e-mail message with "info" in the body to:

info@www.gao.gov

or visit GAO's World Wide Web Home Page at:

<http://www.gao.gov>

**United States
General Accounting Office
Washington, D.C. 20548-0001**

**Bulk Rate
Postage & Fees Paid
GAO
Permit No. G100**

**Official Business
Penalty for Private Use \$300**

Address Correction Requested

